

Nationalgrid Gas Weekly Updates in Marblehead

Project (Location)	Contractor	Planned Work: One Week Outlook Week Of 10/20/2025	Planned Work: Two Week Outlook Week Of 10/27/2025
282-399 Atlantic Av (As Highlighted)	Devereux Co.	Install New 8" & 12" LP Plastic Main on Atlantic Av	Install New 8" & 12" LP Plastic Main on Atlantic Av
1-100 Prospect St (As Highlighted)	Devereux Co.	Install New 8" & 12" LP Plastic Main on Prospect St.	Tie in New 8" Pl. Main. Start transferring services over to the new main.
Conant Rd / Winthrop Av/ Endicott Av (As Highlighted)	Devereux Co.	Tie in New 6" Pl. Main. Start transferring services over to the new main.	Continue with transferring services over to the new main.

All roads will be open to local traffic only.

See attached work areas for these projects.

Contact National Grid Representative Peter Vallis at 617-828-1860 with any questions.



