

Nationalgrid Gas Weekly Updates in Marblehead

Project Location	Contractor	Planned Work: One Week Outlook Week Of 03/09/2026	Planned Work: Two Week Outlook Week Of 03/16/2026
282-399 Atlantic (As Highlighted)	Devereux Co.	Install New 8" & 12" LP Plastic Main on Atlantic Av.	Install New 8" & 12" LP Plastic Main on Atlantic Av.
42-58 Maverick (As Highlighted)	Devereux Co.	Complete Final Main Connections with Cleanup of Job Site	Crew leaving Area To Lynn
3-8 Buchanan Rd (As Highlighted)	Devereux Co.	Complete Final Main Connections with Cleanup of Job Site	Crew going to Pleasant St
216-260 Pleasant (As Highlighted)	Devereux Co.	Crew @ Buchanan	Mobilizing stock & Equipment with Test Holes

All roads will be open to local traffic only.

See the attached work areas for these projects.

Contact National Grid Representative Peter Vallis at 617-828-1860 with any questions.







