

Nationalgrid Gas Weekly Updates in Marblehead

Project (Location)	Contractor	Planned Work: One Week Outlook Week Of 11/24/2025	Planned Work: Two Week Outlook Week Of 12/01/2025
282-399 Atlantic Av (As Highlighted)	Devereux Co.	Install New 8" & 12" LP Plastic Main on Atlantic Av.	Install New 8" & 12" LP Plastic Main on Atlantic Av.
1-100 Prospect St (As Highlighted)	Devereux Co.	Transferring services over to the new gas main.	Transferring services over to the new gas main.
Conant Rd / Winthrop Av/ Endicott Av (As Highlighted)	Devereux Co.	Final Main Connections and Cut off old Main	Move over to Maverick St.
42-58 Maverick St (As Highlighted)	Devereux Co.	Crew still on Conant Rd	Test Holes and Sawcut Street.

All roads will be open to local traffic only.

See the attached work areas for these projects.

Contact National Grid Representative Peter Vallis at 617-828-1860 with any questions.





