

## Nationalgrid Gas Weekly Updates in Marblehead

Project Location	Contractor	Planned Work: One Week Outlook Week Of 05/25/2026	Planned Work: Two Week Outlook Week Of 06/01/2026
282-399 Atlantic (As Highlighted)	Devereux Co.	Final Clean up with Loam & Seed. Move Equipment to Orne St.	Moved to Orne St. Job Complete!
216-260 Pleasant (As Highlighted)	Devereux Co.	Install New 6" & 12" LP & HP Mains on Pleasant St.	Install New 6" & 12" LP & HP Mains on Pleasant St.
25-46 Gallison Av (As Highlighted)	Devereux Co.	Service Transfers. Abandon Old Main. Final Clean up.	Job Complete! Crew moved out of Town.
1-34 Orne St (As Highlighted)	Devereux Co.	Crew still on Atlantic Av. Mobilize halfway In the week.	Test holes & install New 4" Plastic Gas Main.
*Monday 5/25/26	No Work	Memorial Day!	

All roads will be open to local traffic only.

See the attached work areas for these projects.

Contact National Grid Representative Peter Vallis at 617-828-1860 with any questions.







